Name of Work : RESRERVE FUND FOR EMERGENCY WORKS IN BAGALAGUNTE IN WARD NO 14

DASARAHALLI DIVISION	T DASARAHALLI SUB DIVISION
Estimate Cost:-20.00 Lakhs,	**JOB CODE: 014-18-000233**

Head of Account:- P-1771 ZONE WORKS POW WORKS

Agency:-Sri G N RAMESH, NO4, 3RD MAIN,7TH CROSS, GANDHIGRAMA, MARUTHI EXTENSION, BANGALORE560021.

Agreement No:- : EE/DD/AGR/ /2020-21 Date-

DETAILED MEASUREMENTS

Recorded on:- 12/3/20

Pre measurements

BOQ Ite	Item NO	Description Of item of work	Nos		Measurements			Quantity	Units	Rate	Amount
					Length	Breath	Depth				
1	2	3	4	5	6	7	8	9	10	11	12
1	20.18	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406									
		BHUVANESHWARI NAGARA ROAD	8		3.00	3.00	0.20	14.400			
			5		2.40	2.00	0.20	4.800			
			6		1.50	1.80	0.20	3.240			
			4		1.85	1.90	0.20	2.812			
			5		1.50	1.80	0.20	2.700			
			4		1.70	2.20	0.20	2.992			
		MANJUNATHA NAGARA MAIN ROAD	6		1.80	2.50	0.20	5.400			
			6		2.30	1.50	0.20	4.140			
			4		2.10	1.60	0.20	2.688			
			5		1.40	1.80	0.20	2.520			
			6		1.80	1.50	0.20	3.240			
		MANJUNATHA NAGARA COCONUT GARDEN,7TH MAIN	7		2.30	2.80	0.20	9.016			
			8		2.50	2.50	0.20	10.000			
			5		1.70	1.90	0.20	3.230			
			7		1.60	1.20	0.20	2.688			
		MUNESHWARA NAGARA MAIN ROAD	9		1.80	2.30	0.20	7.452			
			10		2.40	1.70	0.20	8.160			
			12		2.00	1.85	0.20	8.880			
			3		1.20	1.90	0.20	1.368			
			8		1.60	1.75	0.20	4.480			

BOQ ite	Item NO	Description Of item of work	Nos		Measurements			Quantity	Units	Rate	Amount
					Length	Breath	Depth				
1	2	3	4	5	6	7	8	9	10	11	12
		DEFENCE COLONY ROAD	3		1.75	1.80	0.20	1.890			
			7		1.80	2.00	0.20	5.040			
			8		1.40	2.20	0.20	4.928			
			2		1.60	1.50	0.20	0.960			
		VINAYAKA NAGARA ROAD	3		1.50	1.80	0.20	1.620			
			5		2.30	1.70	0.20	3.910			
			6		1.50	1.30	0.20	2.340			
			4		2.50	2.20	0.20	4.400			
		BAGGALAGUNTE VILLAGE ROAD	9		1.50	1.80	0.20	4.860			
			10		1.80	1.75	0.20	6.300			
			11		1.50	1.80	0.20	5.940			
		SIDEDAHALLI MAIN ROAD	1		240.00	0.75	0.20	36.000			
			3		1.40	2.10	0.20	1.764			
			2		1.60	1.80	0.20	1.152			
			1		1.80	1.70	0.20	0.612			
		SOUNARYA AND KIRLOSKAR LAYOUT CROSS ROADS	1		30.00	4.00	0.20	24.000			
			1		20.00	3.00	0.20	12.000			
			1		32.00	3.00	0.20	19.200			
			1		40.00	4.00	0.20	32.000			
			1		58.00	4.00	0.20	46.400			
			1		62.00	4.00	0.20	49.600			
			1		45.00	4.00	0.20	36.000			
			1		47.50	4.00	0.20	38.000			
					TOTAL			443.122			
		LIMITED TO TENDER QUANTITY						442.400	CUM	2106.94	9,32,110.00

ಸಂ. ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ.
ಬೆಂಗಳೂರು-560073.

Assistant Engineer
-14
12/3/20

Assistant Executive Engineer
T. Dasarahalli Sub Division
BBMP

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ.
ಬೆಂಗಳೂರು-560073.

12/3

2/4

BOQ Ite	Item NO	Description Of item of work	Nos		Measurements			Quantity	Units	Rate	Amount
					Length	Breath	Depth				
1	2	3	4	5	6	7	8	9	10	11	12
measurement continued on:- 23/03/20											
2	35.5	Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mm KSRRB M3000-5. Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, painting of tack coat on the sides and base of excavation as per clause 500.3, filling back the pot holes with hot bituminous material as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continuous surface, all as per clause 3004.2 complete as per specifications MORTH Specification No. 3004.2									
		BHUVANESHWARI NAGARA ROAD	8		3.00	3.00		72.000			
			5		2.40	2.00		24.000			
			6		1.50	1.80		16.200			
			4		1.85	1.90		14.060			
			5		1.50	1.80		13.500			
			4		1.70	2.20		14.960			
		MANJUNATHA NAGARA MAIN ROAD	6		1.80	2.50		27.000			
			6		2.30	1.50		20.700			
			4		2.10	1.60		13.440			
			5		1.40	1.80		12.600			
			6		1.80	1.50		16.200			
		MANJUNATHA NAGARA COCONUT GARDEN,7TH MAIN	7		2.30	2.80		45.080			
			8		2.50	2.50		50.000			
			5		1.70	1.90		16.150			
			7		1.60	1.20		13.440			
		MUNESHWARA NAGARA MAIN ROAD	9		1.80	2.30		37.260			
			10		2.40	1.70		40.800			
			12		2.00	1.85		44.400			
			3		1.20	1.90		6.840			
			8		1.60	1.75		22.400			
		DEFENCE COLONY ROAD	3		1.75	1.80		9.450			
			7		1.80	2.00		25.200			
			8		1.40	2.20		24.640			
			2		1.60	1.50		4.800			
		VINAYAKA NAGARA ROAD	3		1.50	1.80		8.100			
			5		2.30	1.70		19.550			
			6		1.50	1.30		11.700			
			4		2.50	2.20		22.000			
		BAGGALAGUNTE VILLAGE ROAD	9		1.50	1.80		24.300			
			10		1.80	1.75		31.500			

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ನಿರ್ವಹಣೆ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ.
ಬೆಂಗಳೂರು-560073.

3/4

BOQ Ite	Item NO	Description Of item of work	Nos	Measurements			Quantity	Units	Rate	Amount
				Length	Breath	Depth				
1	2	3	4 5	6	7	8	9	10	11	12
			11	1.50	1.80		29.700			
		SIDEDAHALLI MAIN ROAD	1	240.00	0.75		180.000			
			3	1.40	2.10		8.820			
			2	1.60	1.80		5.760			
			1	1.80	1.70		3.060			
		SOUNARYA AND KIRLOSKAR LAYOUT CROSS ROADS	1	30.00	4.00		120.000			
			1	20.00	3.00		60.000			
			1	32.00	3.00		96.000			
			1	40.00	4.00		160.000			
			1	58.00	4.00		232.000			
			1	62.00	4.00		248.000			
			1	45.00	4.00		180.000			
			1	47.50	4.00		190.000			
		TOTAL					2,215.610			
		LIMITED TO TENDER QUANTITY					2,212.000	SQM	385.00	8,51,620.00

Assistant Engineer 25/03/20
-14

Assistant Executive Engineer
T Dasarahalli Sub- Division
BBMP

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ.
ಬೆಂಗಳೂರು-560073.

4/4.

Name of Work : RESRERVE FUND FOR EMERGENCY WORKS IN BAGALAGUNTE IN WARD NO 14

ROYALTY RECOVERY STATEMENT

Sl. No.	Description of item	Unit	Jelly/Size stone			Sand/Gravel		
			Qty	Const	Qty	Qty	Const	Qty
1	WMM	m^3	442.40	1.32	583.968		-	
2	MSS 20 MM	m3	88.480	0.69	61.05			
	TOTAL				**645.02**			**0.00**

	ABSTRACT				
		Unit	**Qty**	**Rate**	**Amount**
1	Jelly	Cum	**645.02**	Rs 108.00 / m^3	**69662.07**
	TOTAL				**69662.07**

Assistant Engineer

Assistant Executive Engineer
T Dasarahalli Sub- Division
BBMP